	Name	Duration: Current	Duration: Previous	Duration: Diff	Start: Current	Start: Previous	Start: Diff	Finish: Current	Finish: Previous	Finish: Diff	Predecesso Current	Predecesso Previous	Predecesso Diff	Successors: Current	Successors: Previous	Successors: Diff	% Work Complete: Current	% Work Complete: Previous	% Work Complete: Diff
1	**Public Storage Anna**	**53.6 wks**	**50.2 wks**	**17d**	**Tue 12/16/25**	**Tue 12/16/25**	**0d**	**Wed 12/23/26**	**Mon 11/30/26**	**17d**			**Equal**			**Equal**	**0**	**0**	**0**
2	**Permitting**	**19.4 wks**	**16 wks**	**17d**	**Tue 12/16/25**	**Tue 12/16/25**	**0d**	**Tue 4/28/26**	**Fri 4/3/26**	**17d**			**Equal**			**Equal**	**0**	**0**	**0**
3	Engineering Permit	1 day	1 day	0d	Tue 12/16/25	Tue 12/16/25	0d	Tue 12/16/25	Tue 12/16/25	0d			Equal	4FS+3.2w,31	4FS+3.2w,31	Equal	100	100	0
4	Building Permit	1 day	1 day	0d	Thu 1/8/26	Thu 1/8/26	0d	Thu 1/8/26	Thu 1/8/26	0d	3FS+3.2w	3FS+3.2w	Equal	112	110	Different	100	100	0
5	NTP Start Date	1 day	1 day	0d	Mon 1/5/26	Mon 1/5/26	0d	Mon 1/5/26	Mon 1/5/26	0d			Equal	9,12,15,18,21,24,38,27	9,12,15,18,21,24,38,2	Equal	100	100	0
6	Fire Department Approval to Go Vertical	1 day	1 day	0d	Tue 4/28/26	Fri 4/3/26	17d	Tue 4/28/26	Fri 4/3/26	17d	80,83,92	77,80,90	Different	131,223,265,307	129,221,263,305	Different	0	0	0
7	**Procurement**	**42.5 wks**	**36.3 wks**	**31d**	**Wed 12/17/25**	**Tue 1/6/26**	**-14d**	**Thu 10/8/26**	**Tue 9/15/26**	**17d**			**Equal**			**Equal**	**0**	**0**	**0**
8	**Elevator | Schendler**	**20.2 wks**	**20.2 wks**	**0d**	**Tue 1/6/26**	**Tue 1/6/26**	**0d**	**Mon 5/25/26**	**Mon 5/25/26**	**0d**			**Equal**			**Equal**	**0**	**0**	**0**
9	Shop Drawing | Preparation - Review - Apr	4 wks	4 wks	0d	Tue 1/6/26	Tue 1/6/26	0d	Mon 2/2/26	Mon 2/2/26	0d	5	5	Equal	10	10	Equal	100	100	0
10	Fabrication and Material Delivery	16 wks	16 wks	0d	Tue 2/3/26	Tue 2/3/26	0d	Mon 5/25/26	Mon 5/25/26	0d	9	9	Equal	157FS+1w	155FS+1w	Different	0	0	0
11	**Hallway System | Janus International**	**39.7 wks**	**36.3 wks**	**17d**	**Tue 1/6/26**	**Tue 1/6/26**	**0d**	**Thu 10/8/26**	**Tue 9/15/26**	**17d**			**Equal**			**Equal**	**0**	**0**	**0**
12	Shop Drawing | Preparation - Review - Apr	2 wks	2 wks	0d	Tue 1/6/26	Tue 1/6/26	0d	Mon 1/19/26	Mon 1/19/26	0d	5	5	Equal			Equal	0	0	0
13	Fabrication and Material Delivery	3 wks	3 wks	0d	Thu 9/17/26	Tue 8/25/26	17d	Thu 10/8/26	Tue 9/15/26	17d	173SS-3w	171SS-3w	Different			Equal	0	0	0
14	**Electrical Gear**	**16 wks**	**16 wks**	**0d**	**Tue 1/6/26**	**Tue 1/6/26**	**0d**	**Fri 4/24/26**	**Fri 4/24/26**	**0d**			**Equal**			**Equal**	**0**	**0**	**0**
15	Submittals | Preparation - Review - Approv	6 wks	6 wks	0d	Tue 1/6/26	Tue 1/6/26	0d	Fri 2/13/26	Fri 2/13/26	0d	5	5	Equal	16	16	Equal	0	0	0
16	Fabrication and Material Delivery	50 days	50 days	0d	Mon 2/16/26	Mon 2/16/26	0d	Fri 4/24/26	Fri 4/24/26	0d	15	15	Equal	192	190	Different	0	0	0
17	**Electrical Lighting**	**9 wks**	**9 wks**	**0d**	**Tue 1/6/26**	**Tue 1/6/26**	**0d**	**Fri 3/6/26**	**Fri 3/6/26**	**0d**			**Equal**			**Equal**	**0**	**0**	**0**
18	Submittals | Preparation - Review - Approv	2 wks	2 wks	0d	Tue 1/6/26	Tue 1/6/26	0d	Mon 1/19/26	Mon 1/19/26	0d	5	5	Equal	19	19	Equal	0	0	0
19	Fabrication and Material Delivery	7 wks	7 wks	0d	Tue 1/20/26	Tue 1/20/26	0d	Fri 3/6/26	Fri 3/6/26	0d	18	18	Equal			Equal	0	0	0
20	**CMU Split Face Masonry**	**14 wks**	**22 wks**	**-40d**	**Wed 12/17/25**	**Tue 1/6/26**	**-14d**	**Mon 3/23/26**	**Fri 6/5/26**	**-54d**			**Equal**			**Equal**	**100**	**0**	**100**
21	Submittals | Preparation - Review - Approv	8 wks	8 wks	0d	Tue 1/6/26	Tue 1/6/26	0d	Fri 2/27/26	Fri 2/27/26	0d	5	5	Equal	22FF	22	Different	100	0	100
22	Fabrication and Material Delivery	14 wks	14 wks	0d	Wed 12/17/25	Mon 3/2/26	-53d	Mon 3/23/26	Fri 6/5/26	-54d	21FF	21	Different			Equal	100	0	100
23	**Bi-Parts Sliding Doors | Stanley Door**	**20 wks**	**20 wks**	**0d**	**Tue 1/6/26**	**Tue 1/6/26**	**0d**	**Fri 5/22/26**	**Fri 5/22/26**	**0d**			**Equal**			**Equal**	**0**	**0**	**0**
24	Shop Drawing | Preparation - Review - Apr	8 wks	8 wks	0d	Tue 1/6/26	Tue 1/6/26	0d	Fri 2/27/26	Fri 2/27/26	0d	5	5	Equal	25	25	Equal	0	0	0
25	Fabrication and Material Delivery	12 wks	12 wks	0d	Mon 3/2/26	Mon 3/2/26	0d	Fri 5/22/26	Fri 5/22/26	0d	24	24	Equal			Equal	0	0	0
26	**Glass**	**8 wks**	**8 wks**	**0d**	**Tue 1/6/26**	**Tue 1/6/26**	**0d**	**Fri 2/27/26**	**Fri 2/27/26**	**0d**			**Equal**			**Equal**	**0**	**0**	**0**
27	Shop Drawing | Preparation - Review - Apr	2 wks	2 wks	0d	Tue 1/6/26	Tue 1/6/26	0d	Mon 1/19/26	Mon 1/19/26	0d	5	5	Equal	28	28	Equal	0	0	0
28	Fabrication and Material Delivery	6 wks	6 wks	0d	Tue 1/20/26	Tue 1/20/26	0d	Fri 2/27/26	Fri 2/27/26	0d	27	27	Equal			Equal	0	0	0
29	**Site Work**	**42.8 wks**	**39.4 wks**	**17d**	**Wed 12/17/25**	**Wed 12/17/25**	**0d**	**Fri 10/9/26**	**Wed 9/16/26**	**17d**			**Equal**	**341,340**	**339,338**	**Different**	**0**	**0**	**0**
30	**Survey - Staking and SWPPP**	**16.2 wks**	**13.6 wks**	**13d**	**Wed 12/17/25**	**Wed 12/17/25**	**0d**	**Tue 4/7/26**	**Thu 3/19/26**	**13d**			**Equal**			**Equal**	**0**	**0**	**0**
31	Property Corner and BM	1 day	1 day	0d	Wed 12/17/25	Wed 12/17/25	0d	Wed 12/17/25	Wed 12/17/25	0d	3	3	Equal	35	35	Equal	100	100	0
32	Building Pad Staking	1 day	1 day	0d	Fri 1/16/26	Fri 1/16/26	0d	Mon 1/19/26	Mon 1/19/26	0d	40	40	Equal			Equal	100	100	0
33	UG Utility Staking	1 day	1 day	0d	Fri 1/30/26	Fri 1/30/26	0d	Sat 1/31/26	Sat 1/31/26	0d	68SS,41	68SS,41	Equal			Equal	100	0	100
34	Paving Staking	1 day	1 day	0d	Tue 4/7/26	Thu 3/19/26	13d	Tue 4/7/26	Thu 3/19/26	13d	82SS-2d	79SS-2d	Different			Equal	0	0	0
35	Silt Fence, Construction Entrance	1 day	1 day	0d	Thu 12/18/25	Thu 12/18/25	0d	Thu 12/18/25	Thu 12/18/25	0d	31	31	Equal			Equal	100	0	100
36	**Dirt Work | Inside the Property**	**33.9 wks**	**30.5 wks**	**17d**	**Tue 1/6/26**	**Tue 1/6/26**	**0d**	**Fri 8/28/26**	**Wed 8/5/26**	**17d**			**Equal**			**Equal**	**0**	**0**	**0**
37	**Site Dirtwork**	**33.9 wks**	**30.5 wks**	**17d**	**Tue 1/6/26**	**Tue 1/6/26**	**0d**	**Fri 8/28/26**	**Wed 8/5/26**	**17d**			**Equal**			**Equal**	**0**	**0**	**0**
38	Dirt Contractor Mobilization	2 days	2 days	0d	Tue 1/6/26	Tue 1/6/26	0d	Wed 1/7/26	Wed 1/7/26	0d	5	5	Equal	39	39	Equal	100	100	0
39	Demo the Additional Trees along Buddy	0.5 wks	0.5 wks	0d	Thu 1/8/26	Thu 1/8/26	0d	Mon 1/12/26	Mon 1/12/26	0d	38	38	Equal	40	40	Equal	100	100	0
40	Strip and Stockpile Topsoil	4 days	4 days	0d	Mon 1/12/26	Mon 1/12/26	0d	Fri 1/16/26	Fri 1/16/26	0d	39	39	Equal	41,32	41,32	Equal	100	100	0
41	Site Excavation Cut to Fill	1 wk	1 wk	0d	Fri 1/16/26	Fri 1/16/26	0d	Fri 1/23/26	Fri 1/23/26	0d	40	40	Equal	33,68FS+1w,45,102FS+	33,68FS+1w,45,100FS	Different	100	100	0
42	Fine Grade Landscape area +/- .10	2 days	2 days	0d	Wed 8/26/26	Mon 8/3/26	17d	Fri 8/28/26	Wed 8/5/26	17d	99SS-1w	97SS-1w	Different	100	98	Different	0	0	0
43	**Building Pad Subgrade Preparation**	**4 wks**	**4 wks**	**0d**	**Fri 1/23/26**	**Fri 1/23/26**	**0d**	**Thu 2/19/26**	**Thu 2/19/26**	**0d**			**Equal**			**Equal**	**100**	**100**	**0**
44	**Building A**	**2.9 wks**	**2.9 wks**	**0d**	**Fri 1/23/26**	**Fri 1/23/26**	**0d**	**Wed 2/11/26**	**Wed 2/11/26**	**0d**			**Equal**			**Equal**	**100**	**100**	**0**
45	Excavate Building Pad 7FT Deep and 5	5 days	5 days	0d	Fri 1/23/26	Fri 1/23/26	0d	Fri 1/30/26	Fri 1/30/26	0d	41	41	Equal	46,50	46,50	Equal	100	100	0
46	1FT Moisture Condition Building Pad	0.5 wks	0.5 wks	0d	Fri 1/30/26	Fri 1/30/26	0d	Tue 2/3/26	Tue 2/3/26	0d	45	45	Equal	47	47	Equal	100	100	0
47	Import and Place 6FT of Select Fill	1 wk	1 wk	0d	Wed 2/4/26	Wed 2/4/26	0d	Tue 2/10/26	Tue 2/10/26	0d	46	46	Equal	48	48	Equal	100	100	0
48	Fine Grade Building Pad	1 day	1 day	0d	Wed 2/11/26	Wed 2/11/26	0d	Wed 2/11/26	Wed 2/11/26	0d	47	47	Equal	112FS-1w	110FS-1w	Different	100	100	0
49	**Building B**	**1.8 wks**	**1.8 wks**	**0d**	**Fri 1/30/26**	**Fri 1/30/26**	**0d**	**Wed 2/11/26**	**Wed 2/11/26**	**0d**			**Equal**			**Equal**	**100**	**100**	**0**
50	Excavate Building Pad 7FT Deep and 5	3 days	3 days	0d	Fri 1/30/26	Fri 1/30/26	0d	Wed 2/4/26	Wed 2/4/26	0d	45	45	Equal	51,55	51,55	Equal	100	100	0
51	1FT Moisture Condition Building Pad	2 days	2 days	0d	Wed 2/4/26	Wed 2/4/26	0d	Fri 2/6/26	Fri 2/6/26	0d	50	50	Equal	52	52	Equal	100	100	0
52	Import and Place 6FT of Select Fill	2 days	2 days	0d	Fri 2/6/26	Fri 2/6/26	0d	Tue 2/10/26	Tue 2/10/26	0d	51	51	Equal	53	53	Equal	100	100	0
53	Fine Grade Building Pad	1 day	1 day	0d	Tue 2/10/26	Tue 2/10/26	0d	Wed 2/11/26	Wed 2/11/26	0d	52	52	Equal			Equal	100	100	0
54	**Building C**	**1.6 wks**	**1.6 wks**	**0d**	**Wed 2/4/26**	**Wed 2/4/26**	**0d**	**Mon 2/16/26**	**Mon 2/16/26**	**0d**			**Equal**			**Equal**	**100**	**100**	**0**
55	Excavate Building Pad 7FT Deep and 5	3 days	3 days	0d	Wed 2/4/26	Wed 2/4/26	0d	Mon 2/9/26	Mon 2/9/26	0d	50	50	Equal	56,60	56,60	Equal	100	100	0
56	1FT Moisture Condition Building Pad	2 days	2 days	0d	Mon 2/9/26	Mon 2/9/26	0d	Wed 2/11/26	Wed 2/11/26	0d	55	55	Equal	57	57	Equal	100	100	0
57	Import and Place 6FT of Select Fill	2 days	2 days	0d	Wed 2/11/26	Wed 2/11/26	0d	Fri 2/13/26	Fri 2/13/26	0d	56	56	Equal	58	58	Equal	100	100	0
58	Fine Grade Building Pad	1 day	1 day	0d	Fri 2/13/26	Fri 2/13/26	0d	Mon 2/16/26	Mon 2/16/26	0d	57	57	Equal			Equal	100	100	0
59	**Building D**	**1.6 wks**	**1.6 wks**	**0d**	**Mon 2/9/26**	**Mon 2/9/26**	**0d**	**Thu 2/19/26**	**Thu 2/19/26**	**0d**			**Equal**			**Equal**	**100**	**100**	**0**
60	Excavate Building Pad 7FT Deep and 5	3 days	3 days	0d	Mon 2/9/26	Mon 2/9/26	0d	Thu 2/12/26	Thu 2/12/26	0d	55	55	Equal	61	61	Equal	100	100	0
61	1FT Moisture Condition Building Pad	2 days	2 days	0d	Thu 2/12/26	Thu 2/12/26	0d	Mon 2/16/26	Mon 2/16/26	0d	60	60	Equal	62	62	Equal	100	100	0
62	Import and Place 6FT of Select Fill	2 days	2 days	0d	Mon 2/16/26	Mon 2/16/26	0d	Wed 2/18/26	Wed 2/18/26	0d	61	61	Equal	63	63	Equal	100	100	0
63	Fine Grade Building Pad	1 day	1 day	0d	Wed 2/18/26	Wed 2/18/26	0d	Thu 2/19/26	Thu 2/19/26	0d	62	62	Equal			Equal	100	100	0
64	**Pavement Subgrade Prep**	**0.6 wks**	**0.6 wks**	**0d**	**Mon 4/6/26**	**Wed 3/18/26**	**13d**	**Wed 4/8/26**	**Fri 3/20/26**	**13d**			**Equal**			**Equal**	**0**	**0**	**0**
65	Scarify and Recompact Pavement Subgr	2 days	2 days	0d	Mon 4/6/26	Wed 3/18/26	13d	Tue 4/7/26	Thu 3/19/26	13d	78,79	76	Different	66	66	Equal	0	0	0
66	Fine Grade Pavement Subgrade	1 day	1 day	0d	Wed 4/8/26	Fri 3/20/26	13d	Wed 4/8/26	Fri 3/20/26	13d	65	65	Equal	82	79	Different	0	0	0
67	**Utility | Inside the Property**	**9.5 wks**	**7.6 wks**	**9.5d**	**Fri 1/30/26**	**Fri 1/30/26**	**0d**	**Mon 4/6/26**	**Tue 3/24/26**	**9.5d**			**Equal**			**Equal**	**0**	**0**	**0**
68	Utility Contractor Mobilization	2 days	2 days	0d	Fri 1/30/26	Fri 1/30/26	0d	Mon 2/2/26	Mon 2/2/26	0d	41FS+1w	41FS+1w	Equal	33SS,75	33SS,73	Different	100	0	100
69	Public and Private Water	2 wks	2 wks	0d	Fri 2/20/26	Fri 2/20/26	0d	Thu 3/5/26	Thu 3/5/26	0d	73	71	Different	72,96,76SS+1w	70,85FF+2d,94,74	Different	100	0	100
70	Public Water Line Tie-ins | Dispute with Kr	6 wks			Tue 2/17/26			Mon 3/30/26						71			0	0	0
71	12" Cut and Tees on North Side Buddy Hay	2 days			Tue 3/31/26			Wed 4/1/26			70			79,87FF			0	0	0
72	Fire Water and connections	2 wks	1.2 wks	4d	Fri 3/6/26	Fri 3/6/26	0d	Thu 3/19/26	Fri 3/13/26	4d	69	69	Equal	78FS+1d,102FS+1d	76	Different	100	0	100
73	Public Sanitary Sewer	3 days	3 days	0d	Tue 2/17/26	Tue 2/17/26	0d	Thu 2/19/26	Thu 2/19/26	0d	74	72	Different	69	82FS+2d,69	Different	100	0	100
74	Sewer Easement Delay	1.5 wks	1.5 wks	0d	Thu 2/5/26	Thu 2/5/26	0d	Mon 2/16/26	Mon 2/16/26	0d	75	73	Different	73	71	Different	100	0	100
75	Private Sanitary Sewer	3 days	3 days	0d	Mon 2/2/26	Mon 2/2/26	0d	Thu 2/5/26	Thu 2/5/26	0d	68	68	Equal	74	72	Different	100	0	100
76	Public Storm Drain	1.5 wks	1.5 wks	0d	Fri 2/27/26	Fri 3/6/26	-5d	Tue 3/10/26	Tue 3/17/26	-5d	69SS+1w	69	Different	77	75	Different	100	0	100
77	Private Storm Drain	1 wk	1 wk	0d	Tue 3/10/26	Tue 3/17/26	-5d	Tue 3/17/26	Tue 3/24/26	-5d	76	74	Different			Equal	100	0	100
78	Pressure Testing | Partial	2 days	2 days	0d	Mon 3/23/26	Mon 3/16/26	5d	Tue 3/24/26	Tue 3/17/26	5d	72FS+1d	70	Different	80,165FS+12w,65	77,163FS+12w,65	Different	0	0	0

	Name	Duration: Current	Duration: Previous	Duration: Diff	Start: Current	Start: Previous	Start: Diff	Finish: Current	Finish: Previous	Finish: Diff	Predecesso Current	Predecesso Previous	Predecesso Diff	Successors: Current	Successors: Previous	Successors: Diff	% Work Complete: Current	% Work Complete: Previous	% Work Complete: Diff
79	Pressure Testing | Partial	2 days			Thu 4/2/26			Fri 4/3/26			71			80,165FS+12w,65			0	0	0
80	Get Approval from Fire Department and P	1 day	1 day	0d	Mon 4/6/26	Wed 3/18/26	13d	Mon 4/6/26	Wed 3/18/26	13d	78,79	76	Different	82,6	79,6	Different	0	0	0
81	**Site Paving**	**2.2 wks**	**5 wks**	**-14d**	**Thu 4/9/26**	**Tue 2/24/26**	**32d**	**Thu 4/23/26**	**Mon 3/30/26**	**18d**			**Equal**			**Equal**	**0**	**0**	**0**
82	Paving Contractor Mobilization	1 day	1 day	0d	Thu 4/9/26	Mon 3/23/26	13d	Thu 4/9/26	Mon 3/23/26	13d	80,66	77,66	Different	83,34SS-2d	80,34SS-2d	Different	0	0	0
83	Concrete Fire Lane Paving	3 days	3 days	0d	Fri 4/10/26	Tue 3/24/26	13d	Tue 4/14/26	Thu 3/26/26	13d	82	79	Different	84FS+1w,6	81,6	Different	0	0	0
84	Concrete Parking Paving	2 days	2 days	0d	Wed 4/22/26	Fri 3/27/26	18d	Thu 4/23/26	Mon 3/30/26	18d	83FS+1w	80	Different			Equal	0	0	0
85	Concrete Pour Back for the Utility Tie-in		2 days			Tue 2/24/26			Wed 2/25/26			71FS+2d					0	0	0
86	**Public Street Work | Buddy Hayes Street**	**7 wks**	**7 wks**	**0d**	**Tue 3/24/26**	**Fri 2/27/26**	**17d**	**Mon 5/11/26**	**Thu 4/16/26**	**17d**			**Equal**			**Equal**	**0**	**0**	**0**
87	Saw Cut and Demo	2 days	2 days	0d	Tue 3/24/26	Fri 2/27/26	17d	Wed 3/25/26	Mon 3/2/26	17d	87SS-2d	85SS-2d	Different			Equal	0	0	0
88	12" Water line crossings and Connect with	1 wk	1 wk	0d	Thu 3/26/26	Tue 3/3/26	17d	Wed 4/1/26	Mon 3/9/26	17d	71FF	69FF+2d	Different	86SS-2d,88	84SS-2d,86	Different	0	0	0
89	Site Excavation Cut to Fill	3 days	3 days	0d	Thu 4/2/26	Tue 3/10/26	17d	Mon 4/6/26	Thu 3/12/26	17d	87	85	Different	89	87	Different	0	0	0
90	8" Lime Stabilization	2 wks	2 wks	0d	Tue 4/7/26	Fri 3/13/26	17d	Mon 4/20/26	Thu 3/26/26	17d	88	86	Different	90FF	88FF	Different	0	0	0
91	Scarify and Recompact Pavement Subgrad	4 days	4 days	0d	Wed 4/15/26	Mon 3/23/26	17d	Mon 4/20/26	Thu 3/26/26	17d	89FF	87FF	Different	91	89	Different	0	0	0
92	Blue Top and Proof Roll	2 days	2 days	0d	Tue 4/21/26	Fri 3/27/26	17d	Wed 4/22/26	Mon 3/30/26	17d	90	88	Different	92FS+1d	90FS+1d	Different	0	0	0
93	Concrete Paving | Buddy Hayes	2 days	2 days	0d	Fri 4/24/26	Wed 4/1/26	17d	Mon 4/27/26	Thu 4/2/26	17d	91FS+1d	89FS+1d	Different	93FS+3d,6	91FS+3d,6	Different	0	0	0
94	Asphalt Paving | Buddy Hayes	2 days	2 days	0d	Fri 5/1/26	Wed 4/8/26	17d	Mon 5/4/26	Thu 4/9/26	17d	92FS+3d	90FS+3d	Different	94FS+3d	92FS+3d	Different	0	0	0
95	Pavement Markings	2 days	2 days	0d	Fri 5/8/26	Wed 4/15/26	17d	Mon 5/11/26	Thu 4/16/26	17d	93FS+3d	91FS+3d	Different			Equal	0	0	0
96	**Site Electrical**	**1.4 wks**	**1.4 wks**	**0d**	**Fri 3/6/26**	**Fri 3/6/26**	**0d**	**Mon 3/16/26**	**Mon 3/16/26**	**0d**			**Equal**			**Equal**	**0**	**0**	**0**
97	Electrical Primary by GCEC	4 days	4 days	0d	Fri 3/6/26	Fri 3/6/26	0d	Wed 3/11/26	Wed 3/11/26	0d	69	69	Equal	97	95	Different	0	0	0
98	Electrical Secondry	3 days	3 days	0d	Thu 3/12/26	Thu 3/12/26	0d	Mon 3/16/26	Mon 3/16/26	0d	96	94	Different			Equal	0	0	0
99	**Landscape and Irrigation**	**3.5 wks**	**3.5 wks**	**0d**	**Wed 9/2/26**	**Mon 8/10/26**	**17d**	**Fri 9/25/26**	**Wed 9/2/26**	**17d**			**Equal**			**Equal**	**0**	**0**	**0**
100	Irrigation	2 wks	2 wks	0d	Wed 9/2/26	Mon 8/10/26	17d	Wed 9/16/26	Mon 8/24/26	17d	146FS-3w	144FS-3w	Different	100,42SS-1w	98,42SS-1w	Different	0	0	0
101	Landscape	1.5 wks	1.5 wks	0d	Wed 9/16/26	Mon 8/24/26	17d	Fri 9/25/26	Wed 9/2/26	17d	99,42	97,42	Different	105	103	Different	0	0	0
102	**Site Amenities**	**29 wks**	**31.9 wks**	**-14.5d**	**Mon 3/23/26**	**Thu 2/5/26**	**31.5d**	**Fri 10/9/26**	**Wed 9/16/26**	**17d**			**Equal**			**Equal**	**0**	**0**	**0**
103	Retaining Wall | Permit and Installation	1 wk	1 wk	0d	Mon 3/23/26	Thu 2/5/26	31.5d	Fri 3/27/26	Thu 2/12/26	31.5d	41FS+2w,	41FS+2w	Different	103FS+4w	101FS+4w	Different	0	0	0
104	7 FT Tall Screening Wall	2 wks	2 wks	0d	Mon 4/27/26	Thu 3/12/26	31.5d	Fri 5/8/26	Thu 3/26/26	31.5d	102FS+4w	100FS+4w	Different			Equal	0	0	0
105	Light Bollard, Keypad Bollard	3 days	3 days	0d	Mon 9/28/26	Thu 9/3/26	17d	Wed 9/30/26	Mon 9/7/26	17d	105SS	103SS	Different			Equal	0	0	0
106	Wrought Iron Fence	1 wk	1 wk	0d	Mon 9/28/26	Thu 9/3/26	17d	Fri 10/2/26	Wed 9/9/26	17d	100	98	Different	107,106,104SS	105,104,102SS	Different	0	0	0
107	Sliding Gate	1 wk	1 wk	0d	Mon 10/5/26	Thu 9/10/26	17d	Fri 10/9/26	Wed 9/16/26	17d	105	103	Different			Equal	0	0	0
108	Swing Arm Gate	4 days	4 days	0d	Mon 10/5/26	Thu 9/10/26	17d	Thu 10/8/26	Tue 9/15/26	17d	105	103	Different			Equal	0	0	0
109	**Building Work**	**46.2 wks**	**42.8 wks**	**17d**	**Mon 2/2/26**	**Mon 2/2/26**	**0d**	**Mon 12/21/26**	**Thu 11/26/26**	**17d**			**Equal**			**Equal**	**0**	**0**	**0**
110	**Building A**	**46.2 wks**	**42.8 wks**	**17d**	**Mon 2/2/26**	**Mon 2/2/26**	**0d**	**Mon 12/21/26**	**Thu 11/26/26**	**17d**			**Equal**			**Equal**	**0**	**0**	**0**
111	**Concrete | Building A**	**21.3 wks**	**17.9 wks**	**17d**	**Mon 2/2/26**	**Mon 2/2/26**	**0d**	**Tue 6/30/26**	**Fri 6/5/26**	**17d**			**Equal**			**Equal**	**0**	**0**	**0**
112	**Slab on Grade | Building A**	**1.8 wks**	**1.8 wks**	**0d**	**Mon 2/2/26**	**Mon 2/2/26**	**0d**	**Thu 2/12/26**	**Thu 2/12/26**	**0d**			**Equal**			**Equal**	**100**	**100**	**0**
113	Form Board installation	2 days	2 days	0d	Thu 2/5/26	Thu 2/5/26	0d	Fri 2/6/26	Fri 2/6/26	0d	48FS-1w,4	48FS-1w,4	Equal	113FS-3d,115FS-1w	111FS-3d,113FS-1w	Different	100	100	0
114	UG Plumbing Rough-in	3 days	3 days	0d	Wed 2/4/26	Wed 2/4/26	0d	Fri 2/6/26	Fri 2/6/26	0d	112FS-3d	110FS-3d	Different	114	112	Different	100	100	0
115	Excavation for the Footing	3 days	3 days	0d	Mon 2/9/26	Mon 2/9/26	0d	Wed 2/11/26	Wed 2/11/26	0d	113	111	Different	118FF	116FF	Different	100	100	0
116	Excavation for the Elevator Pit	3 days	3 days	0d	Mon 2/2/26	Mon 2/2/26	0d	Wed 2/4/26	Wed 2/4/26	0d	112FS-1w	110FS-1w	Different	116FS+2d	114FS+2d	Different	100	100	0
117	Pour Concrete wall for the Elevator P	1 day	1 day	0d	Mon 2/9/26	Mon 2/9/26	0d	Mon 2/9/26	Mon 2/9/26	0d	115FS+2d	113FS+2d	Different	117	115	Different	100	100	0
118	Elevator Pit Waterproofing	1 day	1 day	0d	Tue 2/10/26	Tue 2/10/26	0d	Tue 2/10/26	Tue 2/10/26	0d	116	114	Different			Equal	100	100	0
119	Poly, Termite Control	2 days	2 days	0d	Tue 2/10/26	Tue 2/10/26	0d	Wed 2/11/26	Wed 2/11/26	0d	114FF	112FF	Different	119FF	117FF	Different	100	100	0
120	Reinforcement Steel Placement	2 days	2 days	0d	Tue 2/10/26	Tue 2/10/26	0d	Wed 2/11/26	Wed 2/11/26	0d	118FF	116FF	Different	120	118	Different	100	100	0
121	Pour Concrete Slab on Grade	1 day	1 day	0d	Thu 2/12/26	Thu 2/12/26	0d	Thu 2/12/26	Thu 2/12/26	0d	119	117	Different	121FF,257FS+1w	119FF,255FS+1w	Different	100	100	0
122	Saw Cut for Control Joint	0.5 days	0.5 days	0d	Thu 2/12/26	Thu 2/12/26	0d	Thu 2/12/26	Thu 2/12/26	0d	120FF	118FF	Different	131FS+3d	129FS+3d	Different	100	100	0
123	**Second Floor Slab on Deck | Building A**	**0.6 wks**	**0.6 wks**	**0d**	**Tue 5/26/26**	**Fri 5/1/26**	**17d**	**Thu 5/28/26**	**Tue 5/5/26**	**17d**			**Equal**			**Equal**	**0**	**0**	**0**
124	Place Wire Mesh	2 days	2 days	0d	Tue 5/26/26	Fri 5/1/26	17d	Wed 5/27/26	Mon 5/4/26	17d	132	130	Different	124	122	Different	0	0	0
125	Pour Concrete Slab on Deck	1 day	1 day	0d	Thu 5/28/26	Tue 5/5/26	17d	Thu 5/28/26	Tue 5/5/26	17d	123	121	Different	125FF	123FF	Different	0	0	0
126	Saw Cut for Control Joint	0.5 days	0.5 days	0d	Thu 5/28/26	Tue 5/5/26	17d	Thu 5/28/26	Tue 5/5/26	17d	124FF	122FF	Different	133FS+3d	131FS+3d	Different	0	0	0
127	**Third Floor Slab on Deck | Building A**	**0.6 wks**	**0.6 wks**	**0d**	**Thu 6/25/26**	**Tue 6/2/26**	**17d**	**Tue 6/30/26**	**Fri 6/5/26**	**17d**			**Equal**			**Equal**	**0**	**0**	**0**
128	Place Wire Mesh	2 days	2 days	0d	Thu 6/25/26	Tue 6/2/26	17d	Mon 6/29/26	Thu 6/4/26	17d	134	132	Different	128	126	Different	0	0	0
129	Pour Concrete Slab on Deck	1 day	1 day	0d	Mon 6/29/26	Thu 6/4/26	17d	Tue 6/30/26	Fri 6/5/26	17d	127	125	Different	129FF	127FF	Different	0	0	0
130	Saw Cut for Control Joint	1 day	1 day	0d	Mon 6/29/26	Thu 6/4/26	17d	Tue 6/30/26	Fri 6/5/26	17d	128FF	126FF	Different	135FS+3d	133FS+3d	Different	0	0	0
131	**Structural Steel Framing | Building A**	**23.1 wks**	**23.1 wks**	**0d**	**Wed 4/29/26**	**Mon 4/6/26**	**17d**	**Wed 10/7/26**	**Mon 9/14/26**	**17d**			**Equal**			**Equal**	**0**	**0**	**0**
132	First Floor Structural Framing	3 wks	3 wks	0d	Wed 4/29/26	Mon 4/6/26	17d	Tue 5/19/26	Fri 4/24/26	17d	6,121FS+3	6,119FS+3	Different	132,151SS	130,149SS	Different	0	0	0
133	Second Floor Deck	4 days	4 days	0d	Wed 5/20/26	Mon 4/27/26	17d	Mon 5/25/26	Thu 4/30/26	17d	131	129	Different	123,162FS+2w	121,160FS+2w	Different	0	0	0
134	Second Floor Structural Framing	2.5 wks	2.5 wks	0d	Wed 6/3/26	Mon 5/11/26	17d	Fri 6/19/26	Wed 5/27/26	17d	125FS+3d	123FS+3d	Different	134	132	Different	0	0	0
135	Third Floor Deck	4 days	4 days	0d	Fri 6/19/26	Wed 5/27/26	17d	Thu 6/25/26	Tue 6/2/26	17d	133	131	Different	127,163FS+2w	125,161FS+2w	Different	0	0	0
136	Third Floor Structural Framing	2.5 wks	2.5 wks	0d	Fri 7/3/26	Wed 6/10/26	17d	Tue 7/21/26	Fri 6/26/26	17d	129FS+3d	127FS+3d	Different	136,141SS+1w	134,139SS+1w	Different	0	0	0
137	Roof Framing and Roof Deck	1.5 wks	1.5 wks	0d	Wed 7/22/26	Mon 6/29/26	17d	Fri 7/31/26	Wed 7/8/26	17d	135	133	Different	148FS+7d,197FF+2d,16	146FS+7d,195FF+2d,1	Different	0	0	0
138	Awning	2 wks	2 wks	0d	Wed 9/23/26	Mon 8/31/26	17d	Wed 10/7/26	Mon 9/14/26	17d	140	138	Different			Equal	0	0	0
139	Stair 1	6 wks	6 wks	0d	Fri 5/29/26	Wed 5/6/26	17d	Thu 7/9/26	Tue 6/16/26	17d	152FF	150FF	Different	139SS+2w	137SS+2w	Different	0	0	0
140	Stair 2	6 wks	6 wks	0d	Fri 6/12/26	Wed 5/20/26	17d	Thu 7/23/26	Tue 6/30/26	17d	152FF,138	150FF,136	Different			Equal	0	0	0
141	**Exterior Wall Assembly | Building A**	**10.6 wks**	**10.6 wks**	**0d**	**Fri 7/10/26**	**Wed 6/17/26**	**17d**	**Wed 9/23/26**	**Mon 8/31/26**	**17d**			**Equal**	**137**	**135**	**Different**	**0**	**0**	**0**
142	Exterior Sheathing	3 wks	3 wks	0d	Fri 7/10/26	Wed 6/17/26	17d	Fri 7/31/26	Wed 7/8/26	17d	135SS+1w	133SS+1w	Different	142,153FS+2w,200SS	140,151FS+2w,198SS	Different	0	0	0
143	Air Moisture Barrier	1 wk	1 wk	0d	Fri 7/31/26	Wed 7/8/26	17d	Fri 8/7/26	Wed 7/15/26	17d	141	139	Different	143,144FS+2w	141,142FS+2w	Different	0	0	0
144	Rigid Insulation	2.5 wks	2.5 wks	0d	Fri 8/7/26	Wed 7/15/26	17d	Tue 8/25/26	Fri 7/31/26	17d	142	140	Different	146FS+1w	144FS+1w	Different	0	0	0
145	EIFS	4 wks	4 wks	0d	Fri 8/21/26	Wed 7/29/26	17d	Fri 9/18/26	Wed 8/26/26	17d	142FS+2w	140FS+2w	Different	146FF+3d	144FF+3d	Different	0	0	0
146	Parapet Wall Assembly	4 days	4 days	0d	Wed 7/29/26	Mon 7/6/26	17d	Tue 8/4/26	Fri 7/10/26	17d	136FF+2d	134FF+2d	Different			Equal	0	0	0
147	4" Split Face CMU Masonry	3 wks	3 wks	0d	Wed 9/2/26	Mon 8/10/26	17d	Wed 9/23/26	Mon 8/31/26	17d	143FS+1w	141FS+1w	Different	99FS-3w,193FF,201SS+	97FS-3w,191FF,199SS	Different	0	0	0
148	**Roof | Building A**	**3.4 wks**	**3.4 wks**	**0d**	**Tue 8/11/26**	**Fri 7/17/26**	**17d**	**Thu 9/3/26**	**Tue 8/11/26**	**17d**			**Equal**			**Equal**	**0**	**0**	**0**
149	Roofing Insulation	1.4 wks	1.4 wks	0d	Tue 8/11/26	Fri 7/17/26	17d	Thu 8/20/26	Tue 7/28/26	17d	136FS+7d	134FS+7d	Different	149	147	Different	0	0	0
150	TPO Roofing system	2 wks	2 wks	0d	Thu 8/20/26	Tue 7/28/26	17d	Thu 9/3/26	Tue 8/11/26	17d	148	146	Different	154,157FS+1w,168,181	152,155FS+1w,166,17	Different	0	0	0
151	**Interior Wall Assembly | Building A**	**20.1 wks**	**20.1 wks**	**0d**	**Wed 4/29/26**	**Mon 4/6/26**	**17d**	**Wed 9/16/26**	**Mon 8/24/26**	**17d**			**Equal**			**Equal**	**0**	**0**	**0**
152	Elevator CMU Wall Assembly	10 wks	10 wks	0d	Wed 4/29/26	Mon 4/6/26	17d	Tue 7/7/26	Fri 6/12/26	17d	131SS	129SS	Different	157,152SS+2d	155,150SS+2d	Different	0	0	0
153	Stair CMU Wall Assembly	10 wks	10 wks	0d	Fri 5/1/26	Wed 4/8/26	17d	Thu 7/9/26	Tue 6/16/26	17d	151SS+2d	149SS+2d	Different	138FF,139FF	136FF,137FF	Different	0	0	0
154	Lite-Gauge Framing | Office Area	1 wk	1 wk	0d	Fri 8/14/26	Wed 7/22/26	17d	Fri 8/21/26	Wed 7/29/26	17d	141FS+2w	139FS+2w	Different	154	152	Different	0	0	0
155	Plumbing and Electrical Wall Rough-in |	1 wk	1 wk	0d	Thu 9/3/26	Tue 8/11/26	17d	Thu 9/10/26	Tue 8/18/26	17d	153,149	151,147	Different	155	153	Different	0	0	0
156	Sheathing | Office Area	4 days	4 days	0d	Thu 9/10/26	Tue 8/18/26	17d	Wed 9/16/26	Mon 8/24/26	17d	154	152	Different	205FS+1w,208FS+4w	203FS+1w,206FS+4w	Different	0	0	0

	Name	Duration: Current	Duration: Previous	Duration: Diff	Start: Current	Start: Previous	Start: Diff	Finish: Current	Finish: Previous	Finish: Diff	Predecesso Current	Predecesso Previous	Predecesso Diff	Successors: Current	Successors: Previous	Successors: Diff	% Work Complete: Current	% Work Complete: Previous	% Work Complete: Diff
157	**Elevator | Building A**	**8 wks**	**8 wks**	**0d**	**Thu 9/10/26**	**Tue 8/18/26**	**17d**	**Thu 11/5/26**	**Tue 10/13/26**	**17d**			**Equal**	**338FS+3d**	**336FS+3d**	**Different**	**0**	**0**	**0**
158	Elevator 1	4 wks	4 wks	0d	Thu 9/10/26	Tue 8/18/26	17d	Thu 10/8/26	Tue 9/15/26	17d	151,149FS	149,147FS	Different	158	156	Different	0	0	0
159	Elevator 2	4 wks	4 wks	0d	Thu 10/8/26	Tue 9/15/26	17d	Thu 11/5/26	Tue 10/13/26	17d	157	155	Different	159FF	157FF	Different	0	0	0
160	Sump Pump for Elevator	2 days	2 days	0d	Tue 11/3/26	Fri 10/9/26	17d	Thu 11/5/26	Tue 10/13/26	17d	158FF	156FF	Different	160FF	158FF	Different	0	0	0
161	Fire Alarm and Electrical for Elevator	2 days	2 days	0d	Tue 11/3/26	Fri 10/9/26	17d	Thu 11/5/26	Tue 10/13/26	17d	159FF	157FF	Different			Equal	0	0	0
162	**Fire Supression | Building A**	**12.3 wks**	**12.3 wks**	**0d**	**Tue 6/9/26**	**Fri 5/15/26**	**17d**	**Wed 9/2/26**	**Mon 8/10/26**	**17d**			**Equal**	**340**	**338**	**Different**	**0**	**0**	**0**
163	Fire Sprinkler | First Floor	3 wks	3 wks	0d	Tue 6/9/26	Fri 5/15/26	17d	Mon 6/29/26	Thu 6/4/26	17d	132FS+2w	130FS+2w	Different	163	161	Different	0	0	0
164	Fire Sprinkler | Second Floor	3 wks	3 wks	0d	Thu 7/9/26	Tue 6/16/26	17d	Thu 7/30/26	Tue 7/7/26	17d	162,134FS	160,132FS	Different	166,164	164,162	Different	0	0	0
165	Fire Sprinkler | Third Floor	3 wks	3 wks	0d	Fri 8/7/26	Wed 7/15/26	17d	Fri 8/28/26	Wed 8/5/26	17d	136FS+1w	134FS+1w	Different	166	164	Different	0	0	0
166	UG Utility Flush Test for the Riser	2 days	2 days	0d	Mon 6/29/26	Wed 6/10/26	13d	Tue 6/30/26	Thu 6/11/26	13d	78FS+12w	76FS+12w	Different	166	164	Different	0	0	0
167	Riser Room Assembly	3 days	3 days	0d	Fri 8/28/26	Wed 8/5/26	17d	Wed 9/2/26	Mon 8/10/26	17d	163,165,1	161,163,1	Different	171	169	Different	0	0	0
168	**Fire Alarm | Building A**	**6.6 wks**	**6.6 wks**	**0d**	**Thu 9/3/26**	**Tue 8/11/26**	**17d**	**Tue 10/20/26**	**Fri 9/25/26**	**17d**			**Equal**	**340**	**338**	**Different**	**0**	**0**	**0**
169	Fire Alarm rough-in First Floor	2 wks	2 wks	0d	Thu 9/3/26	Tue 8/11/26	17d	Thu 9/17/26	Tue 8/25/26	17d	149	147	Different	169	167	Different	0	0	0
170	Fire Alarm rough-in Second Floor	2 wks	2 wks	0d	Thu 9/17/26	Tue 8/25/26	17d	Thu 10/1/26	Tue 9/8/26	17d	168	166	Different	171,170	169,168	Different	0	0	0
171	Fire Alarm rough-in Third Floor	2 wks	2 wks	0d	Thu 10/1/26	Tue 9/8/26	17d	Thu 10/15/26	Tue 9/22/26	17d	169	167	Different	171	169	Different	0	0	0
172	Fire Alarm Panels	3 days	3 days	0d	Thu 10/15/26	Tue 9/22/26	17d	Tue 10/20/26	Fri 9/25/26	17d	169,166,1	167,164,1	Different			Equal	0	0	0
173	**Hallway System | Owner Furnished**	**11.5 wks**	**11.5 wks**	**0d**	**Thu 10/1/26**	**Tue 9/8/26**	**17d**	**Mon 12/21/26**	**Thu 11/26/26**	**17d**			**Equal**			**Equal**	**0**	**0**	**0**
174	Hallway System | First Floor	2 wks	2 wks	0d	Thu 10/8/26	Tue 9/15/26	17d	Thu 10/22/26	Tue 9/29/26	17d	149FS+2w	147FS+2w	Different	174,13SS-3w	172,13SS-3w	Different	0	0	0
175	Hallway System | Second Floor	2 wks	2 wks	0d	Thu 11/5/26	Tue 10/13/26	17d	Thu 11/19/26	Tue 10/27/26	17d	173,177	171,175	Different	175	173	Different	0	0	0
176	Hallway System | Third Floor	2 wks	2 wks	0d	Tue 12/8/26	Fri 11/13/26	17d	Mon 12/21/26	Thu 11/26/26	17d	174,178	172,176	Different			Equal	0	0	0
177	Welded Wire Mesh | First Floor	1 wk	1 wk	0d	Thu 10/1/26	Tue 9/8/26	17d	Thu 10/8/26	Tue 9/15/26	17d	187,180	185,178	Different	177,173	175,171	Different	0	0	0
178	Welded Wire Mesh | Second Floor	1 wk	1 wk	0d	Thu 10/29/26	Tue 10/6/26	17d	Thu 11/5/26	Tue 10/13/26	17d	176,181,1	174,179,1	Different	178,174	176,172	Different	0	0	0
179	Welded Wire Mesh | Third Floor	1 wk	1 wk	0d	Tue 12/1/26	Fri 11/6/26	17d	Mon 12/7/26	Thu 11/12/26	17d	177,182,1	175,180,1	Different	175	173	Different	0	0	0
180	**HVAC | Building A**	**9.4 wks**	**9.4 wks**	**0d**	**Thu 9/3/26**	**Tue 8/11/26**	**17d**	**Mon 11/9/26**	**Thu 10/15/26**	**17d**			**Equal**	**211**	**209**	**Different**	**0**	**0**	**0**
181	First Floor Rough-in	3 wks	3 wks	0d	Thu 9/3/26	Tue 8/11/26	17d	Thu 9/24/26	Tue 9/1/26	17d	149	147	Different	181,176	179,174	Different	0	0	0
182	Second Floor Rough-in	3 wks	3 wks	0d	Thu 9/24/26	Tue 9/1/26	17d	Thu 10/15/26	Tue 9/22/26	17d	149,180	147,178	Different	195,182,177	193,180,175	Different	0	0	0
183	Third Floor Rough-in	3 wks	3 wks	0d	Thu 10/15/26	Tue 9/22/26	17d	Thu 11/5/26	Tue 10/13/26	17d	149,181	147,179	Different	195,183FF,196,178	193,181FF,194,176	Different	0	0	0
184	Set up the AHU on Three Floors	1.5 wks	1.5 wks	0d	Tue 10/27/26	Fri 10/2/26	17d	Thu 11/5/26	Tue 10/13/26	17d	182FF	180FF	Different	184	182	Different	0	0	0
185	Setup the Roof Top Condenser Unit	2 days	2 days	0d	Thu 11/5/26	Tue 10/13/26	17d	Mon 11/9/26	Thu 10/15/26	17d	149,183	147,181	Different			Equal	0	0	0
186	**Electrical | Building A**	**13.5 wks**	**13.5 wks**	**0d**	**Thu 9/3/26**	**Tue 8/11/26**	**17d**	**Mon 12/7/26**	**Thu 11/12/26**	**17d**			**Equal**	**211**	**209**	**Different**	**0**	**0**	**0**
187	First Floor | Conduit, running Wire	3 wks	3 wks	0d	Thu 9/3/26	Tue 8/11/26	17d	Thu 9/24/26	Tue 9/1/26	17d	149	147	Different	187	185	Different	0	0	0
188	First Floor Lighting	1 wk	1 wk	0d	Thu 9/24/26	Tue 9/1/26	17d	Thu 10/1/26	Tue 9/8/26	17d	186	184	Different	188,176	186,174	Different	0	0	0
189	Second Floor | Conduit, running wire	3 wks	3 wks	0d	Thu 10/1/26	Tue 9/8/26	17d	Thu 10/22/26	Tue 9/29/26	17d	187	185	Different	189	187	Different	0	0	0
190	Second Floor Lighting	1 wk	1 wk	0d	Thu 10/22/26	Tue 9/29/26	17d	Thu 10/29/26	Tue 10/6/26	17d	188	186	Different	192,190,177	190,188,175	Different	0	0	0
191	Third Floor | Conduit, running wire	3 wks	3 wks	0d	Thu 10/29/26	Tue 10/6/26	17d	Thu 11/19/26	Tue 10/27/26	17d	189	187	Different	191	189	Different	0	0	0
192	Third Floor Lighting	1.5 wks	1.5 wks	0d	Thu 11/19/26	Tue 10/27/26	17d	Mon 11/30/26	Thu 11/5/26	17d	190	188	Different	192,178	190,176	Different	0	0	0
193	Gear Installation and Electrical Riser Ass	1 wk	1 wk	0d	Tue 12/1/26	Fri 11/6/26	17d	Mon 12/7/26	Thu 11/12/26	17d	189,16,19	187,16,18	Different			Equal	0	0	0
194	Exterior Wall Packs	2 days	2 days	0d	Mon 9/21/26	Thu 8/27/26	17d	Wed 9/23/26	Mon 8/31/26	17d	146FF	144FF	Different			Equal	0	0	0
195	**Plumbing | Building A**	**16.2 wks**	**16.2 wks**	**0d**	**Wed 7/29/26**	**Mon 7/6/26**	**17d**	**Thu 11/19/26**	**Tue 10/27/26**	**17d**			**Equal**	**211**	**209**	**Different**	**0**	**0**	**0**
196	Second Floor Condenser line	1 wk	1 wk	0d	Thu 11/5/26	Tue 10/13/26	17d	Thu 11/12/26	Tue 10/20/26	17d	181,182	179,180	Different	196	194	Different	0	0	0
197	Third Floor Condenser line	1 wk	1 wk	0d	Thu 11/12/26	Tue 10/20/26	17d	Thu 11/19/26	Tue 10/27/26	17d	182,195	180,193	Different			Equal	0	0	0
198	Roof Drain	4 days	4 days	0d	Wed 7/29/26	Mon 7/6/26	17d	Tue 8/4/26	Fri 7/10/26	17d	136FF+2d	134FF+2d	Different			Equal	0	0	0
199	Plumbing Bathroom Fixture	2 days	2 days	0d	Mon 10/26/26	Thu 10/1/26	17d	Wed 10/28/26	Mon 10/5/26	17d	205,206	203,204	Different			Equal	0	0	0
200	**Opening | Building A**	**14.6 wks**	**14.6 wks**	**0d**	**Fri 7/10/26**	**Wed 6/17/26**	**17d**	**Wed 10/21/26**	**Mon 9/28/26**	**17d**			**Equal**			**Equal**	**0**	**0**	**0**
201	HMD Frame	3 days	3 days	0d	Fri 7/10/26	Wed 6/17/26	17d	Wed 7/15/26	Mon 6/22/26	17d	141SS	139SS	Different			Equal	0	0	0
202	HM Door and Hardware	3 days	3 days	0d	Wed 10/14/26	Mon 9/21/26	17d	Mon 10/19/26	Thu 9/24/26	17d	146SS+6w	144SS+6w	Different	202SS	200SS	Different	0	0	0
203	Glass and Glazing	1 wk	1 wk	0d	Wed 10/14/26	Mon 9/21/26	17d	Wed 10/21/26	Mon 9/28/26	17d	201SS	199SS	Different			Equal	0	0	0
204	Automatic Bi-Part Sliding Door	4 days	4 days	0d	Thu 10/1/26	Tue 9/8/26	17d	Wed 10/7/26	Mon 9/14/26	17d	149FS+4w	147FS+4w	Different			Equal	0	0	0
205	**Finishout | Building A**	**5 wks**	**5 wks**	**0d**	**Wed 9/23/26**	**Mon 8/31/26**	**17d**	**Wed 10/28/26**	**Mon 10/5/26**	**17d**			**Equal**			**Equal**	**0**	**0**	**0**
206	Polish Concrete Floor | Restroom and co	1.5 wks	1.5 wks	0d	Wed 9/23/26	Mon 8/31/26	17d	Fri 10/2/26	Wed 9/9/26	17d	155FS+1w	153FS+1w	Different	198,206	196,204	Different	0	0	0
207	White FRP for the Rest Room	3 days	3 days	0d	Wed 10/21/26	Mon 9/28/26	17d	Mon 10/26/26	Thu 10/1/26	17d	208,205	206,203	Different	198,207	196,205	Different	0	0	0
208	Bathroom accessories and Signage	2 days	2 days	0d	Mon 10/26/26	Thu 10/1/26	17d	Wed 10/28/26	Mon 10/5/26	17d	206	204	Different			Equal	0	0	0
209	Gypsum Board Ceiling and Paint | Bathr	1 wk	1 wk	0d	Wed 10/14/26	Mon 9/21/26	17d	Wed 10/21/26	Mon 9/28/26	17d	155FS+4w	153FS+4w	Different	206,209FF	204,207FF	Different	0	0	0
210	Tape, Bed and Paint the Stair Wall	1 wk	1 wk	0d	Wed 10/14/26	Mon 9/21/26	17d	Wed 10/21/26	Mon 9/28/26	17d	208FF	206FF	Different	210FF	208FF	Different	0	0	0
211	Paint HMD	2 days	2 days	0d	Mon 10/19/26	Thu 9/24/26	17d	Wed 10/21/26	Mon 9/28/26	17d	209FF	207FF	Different			Equal	0	0	0
212	Punch List | Building A	1 wk	1 wk	0d	Tue 12/8/26	Fri 11/13/26	17d	Mon 12/14/26	Thu 11/19/26	17d	185,194,1	183,192,1	Different	339,341	337,339	Different	0	0	0
213	**Building B**	**20.9 wks**	**19.9 wks**	**5d**	**Tue 3/10/26**	**Thu 3/5/26**	**3d**	**Mon 8/3/26**	**Wed 7/22/26**	**8d**			**Equal**			**Equal**	**0**	**0**	**0**
214	**Concrete | Building B**	**2.2 wks**	**2.2 wks**	**0d**	**Tue 3/10/26**	**Thu 3/5/26**	**3d**	**Tue 3/24/26**	**Thu 3/19/26**	**3d**			**Equal**			**Equal**	**0**	**0**	**0**
215	**Slab on Grade | Building B**	**2.2 wks**	**2.2 wks**	**0d**	**Tue 3/10/26**	**Thu 3/5/26**	**3d**	**Tue 3/24/26**	**Thu 3/19/26**	**3d**			**Equal**			**Equal**	**0**	**0**	**0**
216	Form Board installation	2 days	2 days	0d	Tue 3/10/26	Thu 3/5/26	3d	Wed 3/11/26	Fri 3/6/26	3d	299FS+2w	297FS+1w	Different	216	214	Different	0	0	0
217	UG Plumbing Rough-in	2 days	2 days	0d	Thu 3/12/26	Mon 3/9/26	3d	Fri 3/13/26	Tue 3/10/26	3d	215	213	Different	217	215	Different	0	0	0
218	Excavation for the Footing	3 days	3 days	0d	Mon 3/16/26	Wed 3/11/26	3d	Wed 3/18/26	Fri 3/13/26	3d	216	214	Different	218	216	Different	0	0	0
219	Poly, Termite Control	1 day	1 day	0d	Thu 3/19/26	Mon 3/16/26	3d	Thu 3/19/26	Mon 3/16/26	3d	217	215	Different	219	217	Different	0	0	0
220	Reinforcement Steel Placement	2 days	2 days	0d	Fri 3/20/26	Tue 3/17/26	3d	Mon 3/23/26	Wed 3/18/26	3d	218	216	Different	220	218,257	Different	0	0	0
221	Pour Concrete Slab on Grade	1 day	1 day	0d	Tue 3/24/26	Thu 3/19/26	3d	Tue 3/24/26	Thu 3/19/26	3d	219	217	Different	221FF	219FF	Different	0	0	0
222	Saw Cut for Control Joint	0.5 days	0.5 days	0d	Tue 3/24/26	Thu 3/19/26	3d	Tue 3/24/26	Thu 3/19/26	3d	220FF	218FF	Different	223FS+3d,226FS+1w	221FS+3d,224FS+1w	Different	0	0	0
223	**Structural Steel Framing | Building B**	**2.5 wks**	**2.5 wks**	**0d**	**Wed 4/29/26**	**Fri 4/17/26**	**8d**	**Fri 5/15/26**	**Tue 5/5/26**	**8d**			**Equal**			**Equal**	**0**	**0**	**0**
224	First Floor Structural Framing	1 wk	1 wk	0d	Wed 4/29/26	Fri 4/17/26	8d	Tue 5/5/26	Thu 4/23/26	8d	221FS+3d	219FS+3d	Different	224	222	Different	0	0	0
225	Roof Framing and Roof Deck	1.5 wks	1.5 wks	0d	Wed 5/6/26	Fri 4/24/26	8d	Fri 5/15/26	Tue 5/5/26	8d	223	221	Different	228FS+7d,249FF+2d	226FS+7d,247FF+2d	Different	0	0	0
226	**Exterior Wall Assembly | Building B**	**3 wks**	**3 wks**	**0d**	**Wed 4/1/26**	**Fri 3/27/26**	**3d**	**Tue 4/21/26**	**Thu 4/16/26**	**3d**			**Equal**			**Equal**	**0**	**0**	**0**
227	8" CMU Masonry	3 wks	3 wks	0d	Wed 4/1/26	Fri 3/27/26	3d	Tue 4/21/26	Thu 4/16/26	3d	221FS+1w	219FS+1w	Different	99FS-3w,247FS+2d,223	97FS-3w,245FS+2d,22	Different	0	0	0
228	**Roof | Building B**	**3.4 wks**	**3.4 wks**	**0d**	**Tue 5/26/26**	**Thu 5/14/26**	**8d**	**Thu 6/18/26**	**Mon 6/8/26**	**8d**			**Equal**			**Equal**	**0**	**0**	**0**
229	Roofing Insulation	1.4 wks	1.4 wks	0d	Tue 5/26/26	Thu 5/14/26	8d	Thu 6/4/26	Mon 5/25/26	8d	224FS+7d	222FS+7d	Different	229	227	Different	0	0	0
230	Standing Seam Metal Roof	2 wks	2 wks	0d	Thu 6/4/26	Mon 5/25/26	8d	Thu 6/18/26	Mon 6/8/26	8d	228	226	Different	236,244FS+3d,239FS+2	234,242FS+3d,237FS+	Different	0	0	0
231	**Interior Wall Assembly | Building B**	**2 wks**	**2 wks**	**0d**	**Thu 6/18/26**	**Mon 6/8/26**	**8d**	**Thu 7/2/26**	**Mon 6/22/26**	**8d**			**Equal**			**Equal**	**0**	**0**	**0**
232	Fire Riser Room Assembly	2 wks	2 wks	0d	Thu 6/18/26	Mon 6/8/26	8d	Thu 7/2/26	Mon 6/22/26	8d	229	227	Different	242FS+1w	240FS+1w	Different	0	0	0
233	**Fire Supression | Building B**	**2.1 wks**	**2.1 wks**	**0d**	**Thu 6/18/26**	**Mon 6/8/26**	**8d**	**Thu 7/2/26**	**Mon 6/22/26**	**8d**			**Equal**	**340**	**338**	**Different**	**0**	**0**	**0**
234	Fire Sprinkler | Dry System	1.5 wks	1.5 wks	0d	Thu 6/18/26	Mon 6/8/26	8d	Mon 6/29/26	Wed 6/17/26	8d	229	227	Different	234	232	Different	0	0	0

	Name	Duration: Current	Duration: Previous	Duration: Diff	Start: Current	Start: Previous	Start: Diff	Finish: Current	Finish: Previous	Finish: Diff	Predecesso Current	Predecesso Previous	Predecesso Diff	Successors: Current	Successors: Previous	Successors: Diff	% Work Complete: Current	% Work Complete: Previous	% Work Complete: Diff
235	Riser Room Assembly	3 days	3 days	0d	Tue 6/30/26	Thu 6/18/26	8d	Thu 7/2/26	Mon 6/22/26	8d	233	231	Different	237	235	Different	0	0	0
236	**Fire Alarm | Building B**	**2.7 wks**	**2.7 wks**	**0d**	**Thu 6/18/26**	**Mon 6/8/26**	**8d**	**Tue 7/7/26**	**Thu 6/25/26**	**8d**			**Equal**	**340**	**338**	**Different**	**0**	**0**	**0**
237	Fire Alarm rough-in First Floor	2 wks	2 wks	0d	Thu 6/18/26	Mon 6/8/26	8d	Thu 7/2/26	Mon 6/22/26	8d	229	227	Different			Equal	0	0	0
238	Fire Alarm Panels	3 days	3 days	0d	Fri 7/3/26	Tue 6/23/26	8d	Tue 7/7/26	Thu 6/25/26	8d	234	232	Different			Equal	0	0	0
239	**Hallway System | Owner Furnished**	**3 wks**	**3 wks**	**0d**	**Mon 7/13/26**	**Wed 7/1/26**	**8d**	**Mon 8/3/26**	**Wed 7/22/26**	**8d**			**Equal**			**Equal**	**0**	**0**	**0**
240	Hallway System | First Floor	2 wks	2 wks	0d	Mon 7/20/26	Wed 7/8/26	8d	Mon 8/3/26	Wed 7/22/26	8d	229FS+2w	227FS+2w	Different	13SS-3w	13SS-3w	Equal	0	0	0
241	Welded Wire Mesh | First Floor	1 wk	1 wk	0d	Mon 7/13/26	Wed 7/1/26	8d	Mon 7/20/26	Wed 7/8/26	8d	245,242	243,240	Different	239	237	Different	0	0	0
242	**HVAC | Building B**	**0.4 wks**	**0.4 wks**	**0d**	**Thu 7/9/26**	**Mon 6/29/26**	**8d**	**Mon 7/13/26**	**Wed 7/1/26**	**8d**			**Equal**	**253**	**251**	**Different**	**0**	**0**	**0**
243	Riser Room Heater	2 days	2 days	0d	Thu 7/9/26	Mon 6/29/26	8d	Mon 7/13/26	Wed 7/1/26	8d	231FS+1w	229FS+1w	Different	240	238	Different	0	0	0
244	**Electrical | Building B**	**3 wks**	**3 wks**	**0d**	**Tue 6/23/26**	**Thu 6/11/26**	**8d**	**Tue 7/14/26**	**Thu 7/2/26**	**8d**			**Equal**	**253**	**251**	**Different**	**0**	**0**	**0**
245	First Floor | Conduit, running Wire	1 wk	1 wk	0d	Tue 6/23/26	Thu 6/11/26	8d	Tue 6/30/26	Thu 6/18/26	8d	229FS+3d	227FS+3d	Different	245,247	243,245	Different	0	0	0
246	First Floor Lighting	1 wk	1 wk	0d	Tue 6/30/26	Thu 6/18/26	8d	Tue 7/7/26	Thu 6/25/26	8d	244	242	Different	240,246	238,244	Different	0	0	0
247	Gear Installation and Electrical Riser Ass	1 wk	1 wk	0d	Tue 7/7/26	Thu 6/25/26	8d	Tue 7/14/26	Thu 7/2/26	8d	245	243	Different			Equal	0	0	0
248	Exterior Wall Packs	2 days	2 days	0d	Tue 6/30/26	Thu 6/18/26	8d	Thu 7/2/26	Mon 6/22/26	8d	226FS+2d	224FS+2d	Different			Equal	0	0	0
249	**Plumbing | Building B**	**0.2 wks**	**0.2 wks**	**0d**	**Mon 5/18/26**	**Wed 5/6/26**	**8d**	**Tue 5/19/26**	**Thu 5/7/26**	**8d**			**Equal**	**253**	**251**	**Different**	**0**	**0**	**0**
250	Roof Drain	1 day	1 day	0d	Mon 5/18/26	Wed 5/6/26	8d	Tue 5/19/26	Thu 5/7/26	8d	224FF+2d	222FF+2d	Different			Equal	0	0	0
251	**Opening | Building B**	**11.5 wks**	**10.5 wks**	**5d**	**Fri 4/3/26**	**Tue 3/31/26**	**3d**	**Tue 6/23/26**	**Thu 6/11/26**	**8d**			**Equal**			**Equal**	**0**	**0**	**0**
252	HMD Frame	3 days	3 days	0d	Fri 4/3/26	Tue 3/31/26	3d	Tue 4/7/26	Thu 4/2/26	3d	226SS+2d	224SS+2d	Different	252	250	Different	0	0	0
253	HM Door and Hardware	3 days	3 days	0d	Thu 6/18/26	Mon 6/8/26	8d	Tue 6/23/26	Thu 6/11/26	8d	229,251	227,249	Different			Equal	0	0	0
254	Punch List | Building B	1 wk	1 wk	0d	Tue 7/14/26	Thu 7/2/26	8d	Tue 7/21/26	Thu 7/9/26	8d	241,243,2	239,241,2	Different	339,341	337,339	Different	0	0	0
255	**Building C**	**25.3 wks**	**24.7 wks**	**3d**	**Fri 2/20/26**	**Fri 2/20/26**	**0d**	**Mon 8/17/26**	**Wed 8/12/26**	**3d**			**Equal**			**Equal**	**0**	**0**	**0**
256	**Concrete | Building C**	**1.2 wks**	**5.2 wks**	**-20d**	**Fri 2/20/26**	**Fri 2/20/26**	**0d**	**Fri 2/27/26**	**Fri 3/27/26**	**-20d**			**Equal**			**Equal**	**100**	**0**	**100**
257	**Slab on Grade | Building C**	**1.2 wks**	**5.2 wks**	**-20d**	**Fri 2/20/26**	**Fri 2/20/26**	**0d**	**Fri 2/27/26**	**Fri 3/27/26**	**-20d**			**Equal**			**Equal**	**100**	**0**	**100**
258	Form Board installation	1 day	2 days	-1d	Fri 2/20/26	Fri 2/20/26	0d	Fri 2/20/26	Mon 2/23/26	-1d	120FS+1w	118FS+1w	Different	258,299	256,297	Different	100	0	100
259	UG Plumbing Rough-in	1 day	2 days	-1d	Mon 2/23/26	Tue 2/24/26	-1d	Mon 2/23/26	Wed 2/25/26	-2d	257	255	Different	259	257	Different	100	0	100
260	Excavation for the Footing	2 days	3 days	-1d	Tue 2/24/26	Thu 3/19/26	-17d	Wed 2/25/26	Mon 3/23/26	-18d	258	256,217	Different	260,301	258,299	Different	100	0	100
261	Poly, Termite Control	1 day	1 day	0d	Thu 2/26/26	Tue 3/24/26	-18d	Thu 2/26/26	Tue 3/24/26	-18d	259	257	Different	261SS	259	Different	100	0	100
262	Reinforcement Steel Placement	1 day	2 days	-1d	Thu 2/26/26	Wed 3/25/26	-19d	Thu 2/26/26	Thu 3/26/26	-20d	260SS	258	Different	262	260	Different	100	0	100
263	Pour Concrete Slab on Grade	1 day	1 day	0d	Fri 2/27/26	Fri 3/27/26	-20d	Fri 2/27/26	Fri 3/27/26	-20d	261	259	Different	263SS	261FF	Different	100	0	100
264	Saw Cut for Control Joint	0.5 days	0.5 days	0d	Fri 2/27/26	Fri 3/27/26	-20.5d	Fri 2/27/26	Fri 3/27/26	-20.5d	262SS	260FF	Different	265FS+3d,268FS+1w	263FS+3d,266FS+1w	Different	100	0	100
265	**Structural Steel Framing | Building C**	**2.5 wks**	**2.5 wks**	**0d**	**Wed 5/13/26**	**Fri 5/8/26**	**3d**	**Fri 5/29/26**	**Tue 5/26/26**	**3d**			**Equal**			**Equal**	**0**	**0**	**0**
266	First Floor Structural Framing	1 wk	1 wk	0d	Wed 5/13/26	Fri 5/8/26	3d	Tue 5/19/26	Thu 5/14/26	3d	263FS+3d	261FS+3d	Different	266	264	Different	0	0	0
267	Roof Framing and Roof Deck	1.5 wks	1.5 wks	0d	Wed 5/20/26	Fri 5/15/26	3d	Fri 5/29/26	Tue 5/26/26	3d	265	263	Different	270FS+7d,291FF+2d	268FS+7d,289FF+2d	Different	0	0	0
268	**Exterior Wall Assembly | Building C**	**3 wks**	**3 wks**	**0d**	**Wed 4/22/26**	**Fri 4/17/26**	**3d**	**Tue 5/12/26**	**Thu 5/7/26**	**3d**			**Equal**			**Equal**	**0**	**0**	**0**
269	8" CMU Masonry	3 wks	3 wks	0d	Wed 4/22/26	Fri 4/17/26	3d	Tue 5/12/26	Thu 5/7/26	3d	263FS+1w	261FS+1w	Different	265,99FS-3w,289FS+2d	263,97FS-3w,287FS+2	Different	0	0	0
270	**Roof | Building C**	**3.4 wks**	**3.4 wks**	**0d**	**Tue 6/9/26**	**Thu 6/4/26**	**3d**	**Thu 7/2/26**	**Mon 6/29/26**	**3d**			**Equal**			**Equal**	**0**	**0**	**0**
271	Roofing Insulation	1.4 wks	1.4 wks	0d	Tue 6/9/26	Thu 6/4/26	3d	Thu 6/18/26	Mon 6/15/26	3d	266FS+7d	264FS+7d	Different	271	269	Different	0	0	0
272	Standing Seam Metal Roof	2 wks	2 wks	0d	Thu 6/18/26	Mon 6/15/26	3d	Thu 7/2/26	Mon 6/29/26	3d	270	268	Different	278,286FS+3d,281FS+2	276,284FS+3d,279FS+	Different	0	0	0
273	**Interior Wall Assembly | Building C**	**2 wks**	**2 wks**	**0d**	**Thu 7/2/26**	**Mon 6/29/26**	**3d**	**Thu 7/16/26**	**Mon 7/13/26**	**3d**			**Equal**			**Equal**	**0**	**0**	**0**
274	Fire Riser Room Assembly	2 wks	2 wks	0d	Thu 7/2/26	Mon 6/29/26	3d	Thu 7/16/26	Mon 7/13/26	3d	271	269	Different	284FS+1w	282FS+1w	Different	0	0	0
275	**Fire Supression | Building C**	**2.1 wks**	**2.1 wks**	**0d**	**Thu 7/2/26**	**Mon 6/29/26**	**3d**	**Thu 7/16/26**	**Mon 7/13/26**	**3d**			**Equal**	**340**	**338**	**Different**	**0**	**0**	**0**
276	Fire Sprinkler | Dry System	1.5 wks	1.5 wks	0d	Thu 7/2/26	Mon 6/29/26	3d	Mon 7/13/26	Wed 7/8/26	3d	271	269	Different	276	274	Different	0	0	0
277	Riser Room Assembly	3 days	3 days	0d	Tue 7/14/26	Thu 7/9/26	3d	Thu 7/16/26	Mon 7/13/26	3d	275	273	Different	279	277	Different	0	0	0
278	**Fire Alarm | Building C**	**2.7 wks**	**2.7 wks**	**0d**	**Thu 7/2/26**	**Mon 6/29/26**	**3d**	**Tue 7/21/26**	**Thu 7/16/26**	**3d**			**Equal**	**340**	**338**	**Different**	**0**	**0**	**0**
279	Fire Alarm rough-in First Floor	2 wks	2 wks	0d	Thu 7/2/26	Mon 6/29/26	3d	Thu 7/16/26	Mon 7/13/26	3d	271	269	Different			Equal	0	0	0
280	Fire Alarm Panels	3 days	3 days	0d	Fri 7/17/26	Tue 7/14/26	3d	Tue 7/21/26	Thu 7/16/26	3d	276	274	Different			Equal	0	0	0
281	**Hallway System | Owner Furnished**	**3 wks**	**3 wks**	**0d**	**Mon 7/27/26**	**Wed 7/22/26**	**3d**	**Mon 8/17/26**	**Wed 8/12/26**	**3d**			**Equal**			**Equal**	**0**	**0**	**0**
282	Hallway System | First Floor	2 wks	2 wks	0d	Mon 8/3/26	Wed 7/29/26	3d	Mon 8/17/26	Wed 8/12/26	3d	271FS+2w	269FS+2w	Different	13SS-3w	13SS-3w	Equal	0	0	0
283	Welded Wire Mesh | First Floor	1 wk	1 wk	0d	Mon 7/27/26	Wed 7/22/26	3d	Mon 8/3/26	Wed 7/29/26	3d	287,284	285,282	Different	281	279	Different	0	0	0
284	**HVAC | Building C**	**0.4 wks**	**0.4 wks**	**0d**	**Thu 7/23/26**	**Mon 7/20/26**	**3d**	**Mon 7/27/26**	**Wed 7/22/26**	**3d**			**Equal**	**295**	**293**	**Different**	**0**	**0**	**0**
285	Riser Room Heater	2 days	2 days	0d	Thu 7/23/26	Mon 7/20/26	3d	Mon 7/27/26	Wed 7/22/26	3d	273FS+1w	271FS+1w	Different	282	280	Different	0	0	0
286	**Electrical | Building C**	**3 wks**	**3 wks**	**0d**	**Tue 7/7/26**	**Thu 7/2/26**	**3d**	**Tue 7/28/26**	**Thu 7/23/26**	**3d**			**Equal**	**295**	**293**	**Different**	**0**	**0**	**0**
287	First Floor | Conduit, running Wire	1 wk	1 wk	0d	Tue 7/7/26	Thu 7/2/26	3d	Tue 7/14/26	Thu 7/9/26	3d	271FS+3d	269FS+3d	Different	287,289	285,287	Different	0	0	0
288	First Floor Lighting	1 wk	1 wk	0d	Tue 7/14/26	Thu 7/9/26	3d	Tue 7/21/26	Thu 7/16/26	3d	286	284	Different	282,288	280,286	Different	0	0	0
289	Gear Installation and Electrical Riser Ass	1 wk	1 wk	0d	Tue 7/21/26	Thu 7/16/26	3d	Tue 7/28/26	Thu 7/23/26	3d	287	285	Different			Equal	0	0	0
290	Exterior Wall Packs	2 days	2 days	0d	Tue 7/14/26	Thu 7/9/26	3d	Thu 7/16/26	Mon 7/13/26	3d	268FS+2d	266FS+2d	Different			Equal	0	0	0
291	**Plumbing | Building C**	**0.2 wks**	**0.2 wks**	**0d**	**Mon 6/1/26**	**Wed 5/27/26**	**3d**	**Tue 6/2/26**	**Thu 5/28/26**	**3d**			**Equal**	**295**	**293**	**Different**	**0**	**0**	**0**
292	Roof Drain	1 day	1 day	0d	Mon 6/1/26	Wed 5/27/26	3d	Tue 6/2/26	Thu 5/28/26	3d	266FF+2d	264FF+2d	Different			Equal	0	0	0
293	**Opening | Building C**	**10.5 wks**	**10.5 wks**	**0d**	**Fri 4/24/26**	**Tue 4/21/26**	**3d**	**Tue 7/7/26**	**Thu 7/2/26**	**3d**			**Equal**			**Equal**	**0**	**0**	**0**
294	HMD Frame	3 days	3 days	0d	Fri 4/24/26	Tue 4/21/26	3d	Tue 4/28/26	Thu 4/23/26	3d	268SS+2d	266SS+2d	Different	294	292	Different	0	0	0
295	HM Door and Hardware	3 days	3 days	0d	Thu 7/2/26	Mon 6/29/26	3d	Tue 7/7/26	Thu 7/2/26	3d	271,293	269,291	Different			Equal	0	0	0
296	Punch List | Building C	1 wk	1 wk	0d	Tue 7/28/26	Thu 7/23/26	3d	Tue 8/4/26	Thu 7/30/26	3d	283,285,2	281,283,2	Different	339,341	337,339	Different	0	0	0
297	**Building D**	**28.1 wks**	**27.3 wks**	**4d**	**Mon 2/23/26**	**Tue 2/24/26**	**-1d**	**Mon 9/7/26**	**Wed 9/2/26**	**3d**			**Equal**			**Equal**	**0**	**0**	**0**
298	**Concrete | Building D**	**1 wk**	**5.4 wks**	**-22d**	**Mon 2/23/26**	**Tue 2/24/26**	**-1d**	**Fri 2/27/26**	**Wed 4/1/26**	**-23d**			**Equal**			**Equal**	**100**	**0**	**100**
299	**Slab on Grade | Building D**	**1 wk**	**5.4 wks**	**-22d**	**Mon 2/23/26**	**Tue 2/24/26**	**-1d**	**Fri 2/27/26**	**Wed 4/1/26**	**-23d**			**Equal**			**Equal**	**100**	**0**	**100**
300	Form Board installation	1 day	2 days	-1d	Mon 2/23/26	Tue 2/24/26	-1d	Mon 2/23/26	Wed 2/25/26	-2d	257	255	Different	300,215FS+2w	298,213FS+1w	Different	100	0	100
301	UG Plumbing Rough-in	1 day	2 days	-1d	Tue 2/24/26	Thu 2/26/26	-2d	Tue 2/24/26	Fri 2/27/26	-3d	299	297	Different	301	299	Different	100	0	100
302	Excavation for the Footing	1 day	3 days	-2d	Thu 2/26/26	Tue 3/24/26	-18d	Thu 2/26/26	Thu 3/26/26	-20d	300,259	298,257	Different	302SS	300	Different	100	0	100
303	Poly, Termite Control	1 day	1 day	0d	Thu 2/26/26	Fri 3/27/26	-21d	Thu 2/26/26	Fri 3/27/26	-21d	301SS	299	Different	303SS	301	Different	100	0	100
304	Reinforcement Steel Placement	1 day	2 days	-1d	Thu 2/26/26	Mon 3/30/26	-22d	Thu 2/26/26	Tue 3/31/26	-23d	302SS	300	Different	304	302	Different	100	0	100
305	Pour Concrete Slab on Grade	1 day	1 day	0d	Fri 2/27/26	Wed 4/1/26	-23d	Fri 2/27/26	Wed 4/1/26	-23d	303	301	Different	305FF	303FF	Different	100	0	100
306	Saw Cut for Control Joint	0.5 days	0.5 days	0d	Fri 2/27/26	Wed 4/1/26	-23d	Fri 2/27/26	Wed 4/1/26	-23d	304FF	302FF	Different	307FS+3d,310FS+1w	305FS+3d,308FS+1w	Different	100	0	100
307	**Structural Steel Framing | Building D**	**2.5 wks**	**2.5 wks**	**0d**	**Wed 6/3/26**	**Fri 5/29/26**	**3d**	**Fri 6/19/26**	**Tue 6/16/26**	**3d**			**Equal**			**Equal**	**0**	**0**	**0**
308	First Floor Structural Framing	1 wk	1 wk	0d	Wed 6/3/26	Fri 5/29/26	3d	Tue 6/9/26	Thu 6/4/26	3d	305FS+3d	303FS+3d	Different	308	306	Different	0	0	0
309	Roof Framing and Roof Deck	1.5 wks	1.5 wks	0d	Wed 6/10/26	Fri 6/5/26	3d	Fri 6/19/26	Tue 6/16/26	3d	307	305	Different	312FS+7d,333FF+2d	310FS+7d,331FF+2d	Different	0	0	0
310	**Exterior Wall Assembly | Building D**	**3 wks**	**3 wks**	**0d**	**Wed 5/13/26**	**Fri 5/8/26**	**3d**	**Tue 6/2/26**	**Thu 5/28/26**	**3d**			**Equal**			**Equal**	**0**	**0**	**0**
311	8" CMU Masonry	3 wks	3 wks	0d	Wed 5/13/26	Fri 5/8/26	3d	Tue 6/2/26	Thu 5/28/26	3d	305FS+1w	303FS+1w	Different	307,99FS-3w,331FS+2d	305,97FS-3w,329FS+2	Different	0	0	0
312	**Roof | Building D**	**3.4 wks**	**3.4 wks**	**0d**	**Tue 6/30/26**	**Thu 6/25/26**	**3d**	**Thu 7/23/26**	**Mon 7/20/26**	**3d**			**Equal**			**Equal**	**0**	**0**	**0**

	Name	Duration: Current	Duration: Previous	Duration: Diff	Start: Current	Start: Previous	Start: Diff	Finish: Current	Finish: Previous	Finish: Diff	Predecesso Current	Predecesso Previous	Predecesso Diff	Successors: Current	Successors: Previous	Successors: Diff	% Work Complete: Current	% Work Complete: Previous	% Work Complete: Diff
313	Roofing Insulation	1.4 wks	1.4 wks	0d	Tue 6/30/26	Thu 6/25/26	3d	Thu 7/9/26	Mon 7/6/26	3d	308FS+7d	306FS+7d	Different	313	311	Different	0	0	0
314	Standing Seam Metal Roof	2 wks	2 wks	0d	Thu 7/9/26	Mon 7/6/26	3d	Thu 7/23/26	Mon 7/20/26	3d	312	310	Different	320,328FS+3d,323FS+2	318,326FS+3d,321FS+	Different	0	0	0
315	**Interior Wall Assembly | Building D**	**2 wks**	**2 wks**	**0d**	**Thu 7/23/26**	**Mon 7/20/26**	**3d**	**Thu 8/6/26**	**Mon 8/3/26**	**3d**			**Equal**			**Equal**	**0**	**0**	**0**
316	Fire Riser Room Assembly	2 wks	2 wks	0d	Thu 7/23/26	Mon 7/20/26	3d	Thu 8/6/26	Mon 8/3/26	3d	313	311	Different	326FS+1w	324FS+1w	Different	0	0	0
317	**Fire Supression | Building D**	**2.1 wks**	**2.1 wks**	**0d**	**Thu 7/23/26**	**Mon 7/20/26**	**3d**	**Thu 8/6/26**	**Mon 8/3/26**	**3d**			**Equal**	**340**	**338**	**Different**	**0**	**0**	**0**
318	Fire Sprinkler | Dry System	1.5 wks	1.5 wks	0d	Thu 7/23/26	Mon 7/20/26	3d	Mon 8/3/26	Wed 7/29/26	3d	313	311	Different	318	316	Different	0	0	0
319	Riser Room Assembly	3 days	3 days	0d	Tue 8/4/26	Thu 7/30/26	3d	Thu 8/6/26	Mon 8/3/26	3d	317	315	Different	321	319	Different	0	0	0
320	**Fire Alarm | Building D**	**2.7 wks**	**2.7 wks**	**0d**	**Thu 7/23/26**	**Mon 7/20/26**	**3d**	**Tue 8/11/26**	**Thu 8/6/26**	**3d**			**Equal**	**340**	**338**	**Different**	**0**	**0**	**0**
321	Fire Alarm rough-in First Floor	2 wks	2 wks	0d	Thu 7/23/26	Mon 7/20/26	3d	Thu 8/6/26	Mon 8/3/26	3d	313	311	Different			Equal	0	0	0
322	Fire Alarm Panels	3 days	3 days	0d	Fri 8/7/26	Tue 8/4/26	3d	Tue 8/11/26	Thu 8/6/26	3d	318	316	Different			Equal	0	0	0
323	**Hallway System | Owner Furnished**	**3 wks**	**3 wks**	**0d**	**Mon 8/17/26**	**Wed 8/12/26**	**3d**	**Mon 9/7/26**	**Wed 9/2/26**	**3d**			**Equal**			**Equal**	**0**	**0**	**0**
324	Hallway System | First Floor	2 wks	2 wks	0d	Mon 8/24/26	Wed 8/19/26	3d	Mon 9/7/26	Wed 9/2/26	3d	313FS+2w	311FS+2w	Different	13SS-3w	13SS-3w	Equal	0	0	0
325	Welded Wire Mesh | First Floor	1 wk	1 wk	0d	Mon 8/17/26	Wed 8/12/26	3d	Mon 8/24/26	Wed 8/19/26	3d	329,326	327,324	Different	323	321	Different	0	0	0
326	**HVAC | Building D**	**0.4 wks**	**0.4 wks**	**0d**	**Thu 8/13/26**	**Mon 8/10/26**	**3d**	**Mon 8/17/26**	**Wed 8/12/26**	**3d**			**Equal**	**337**	**335**	**Different**	**0**	**0**	**0**
327	Riser Room Heater	2 days	2 days	0d	Thu 8/13/26	Mon 8/10/26	3d	Mon 8/17/26	Wed 8/12/26	3d	315FS+1w	313FS+1w	Different	324	322	Different	0	0	0
328	**Electrical | Building D**	**3 wks**	**3 wks**	**0d**	**Tue 7/28/26**	**Thu 7/23/26**	**3d**	**Tue 8/18/26**	**Thu 8/13/26**	**3d**			**Equal**	**337**	**335**	**Different**	**0**	**0**	**0**
329	First Floor | Conduit, running Wire	1 wk	1 wk	0d	Tue 7/28/26	Thu 7/23/26	3d	Tue 8/4/26	Thu 7/30/26	3d	313FS+3d	311FS+3d	Different	329,331	327,329	Different	0	0	0
330	First Floor Lighting	1 wk	1 wk	0d	Tue 8/4/26	Thu 7/30/26	3d	Tue 8/11/26	Thu 8/6/26	3d	328	326	Different	324,330	322,328	Different	0	0	0
331	Gear Installation and Electrical Riser Ass	1 wk	1 wk	0d	Tue 8/11/26	Thu 8/6/26	3d	Tue 8/18/26	Thu 8/13/26	3d	329	327	Different			Equal	0	0	0
332	Exterior Wall Packs	2 days	2 days	0d	Tue 8/4/26	Thu 7/30/26	3d	Thu 8/6/26	Mon 8/3/26	3d	310FS+2d	308FS+2d	Different			Equal	0	0	0
333	**Plumbing | Building D**	**0.2 wks**	**0.2 wks**	**0d**	**Mon 6/22/26**	**Wed 6/17/26**	**3d**	**Tue 6/23/26**	**Thu 6/18/26**	**3d**			**Equal**	**337**	**335**	**Different**	**0**	**0**	**0**
334	Roof Drain	1 day	1 day	0d	Mon 6/22/26	Wed 6/17/26	3d	Tue 6/23/26	Thu 6/18/26	3d	308FF+2d	306FF+2d	Different			Equal	0	0	0
335	**Opening | Building D**	**10.5 wks**	**10.5 wks**	**0d**	**Fri 5/15/26**	**Tue 5/12/26**	**3d**	**Tue 7/28/26**	**Thu 7/23/26**	**3d**			**Equal**			**Equal**	**0**	**0**	**0**
336	HMD Frame	3 days	3 days	0d	Fri 5/15/26	Tue 5/12/26	3d	Tue 5/19/26	Thu 5/14/26	3d	310SS+2d	308SS+2d	Different	336	334	Different	0	0	0
337	HM Door and Hardware	3 days	3 days	0d	Thu 7/23/26	Mon 7/20/26	3d	Tue 7/28/26	Thu 7/23/26	3d	313,335	311,333	Different			Equal	0	0	0
338	Punch List | Building D	1 wk	1 wk	0d	Tue 8/18/26	Thu 8/13/26	3d	Tue 8/25/26	Thu 8/20/26	3d	325,327,3	323,325,3	Different	339,341	337,339	Different	0	0	0
339	Elevator State Inspection	2 days	2 days	0d	Tue 11/10/26	Fri 10/16/26	17d	Thu 11/12/26	Tue 10/20/26	17d	156FS+3d	154FS+3d	Different	342,340	340,338	Different	0	0	0
340	MEP Final Inspection	2 days	2 days	0d	Tue 12/15/26	Fri 11/20/26	17d	Wed 12/16/26	Mon 11/23/26	17d	211,253,2	209,251,2	Different	340	338	Different	0	0	0
341	Fire Final Inspection	2 days	2 days	0d	Thu 12/17/26	Tue 11/24/26	17d	Fri 12/18/26	Wed 11/25/26	17d	161,167,2	159,165,2	Different	341,342	339,340	Different	0	0	0
342	Engineering Final Inspection	2 days	2 days	0d	Mon 12/21/26	Thu 11/26/26	17d	Tue 12/22/26	Fri 11/27/26	17d	29,211,34	29,209,33	Different	342	340	Different	0	0	0
343	Building Final Inspection	1 day	1 day	0d	Wed 12/23/26	Mon 11/30/26	17d	Wed 12/23/26	Mon 11/30/26	17d	340,341,3	338,339,3	Different	343	341	Different	0	0	0
344	TCO/CO	0 days	0 days	0d	Wed 12/23/26	Mon 11/30/26	17d	Wed 12/23/26	Mon 11/30/26	17d	342	340	Different			Equal	0	0	0
345				Equal			Equal			Equal			Equal			Equal	0	0	0
346	Weather Day Log			Equal			Equal			Equal			Equal			Equal	0	0	0
347	Contractor has included 20 Weatherdays in this	20 days	20 days	0d			Equal			Equal			Equal			Equal	0	0	0
348	**Januray 2026 - 7 Days**	**1.4 wks**	**1.4 wks**	**0d**	**Fri 1/23/26**	**Fri 1/23/26**	**0d**	**Sat 1/31/26**	**Sat 1/31/26**	**0d**			**Equal**			**Equal**	**100**	**100**	**0**
349	01.23.2026 - Freezing Rain	1 day	1 day	0d	Fri 1/23/26	Fri 1/23/26	0d	Fri 1/23/26	Fri 1/23/26	0d			Equal	349	347	Different	100	100	0
350	01.26.2026 - Snow	1 day	1 day	0d	Mon 1/26/26	Mon 1/26/26	0d	Mon 1/26/26	Mon 1/26/26	0d	348	346	Different	350	348	Different	100	100	0
351	01.27.2026 - Snow	1 day	1 day	0d	Tue 1/27/26	Tue 1/27/26	0d	Tue 1/27/26	Tue 1/27/26	0d	349	347	Different	351	349	Different	100	100	0
352	01.28.2026 - Ice	1 day	1 day	0d	Wed 1/28/26	Wed 1/28/26	0d	Wed 1/28/26	Wed 1/28/26	0d	350	348	Different	352	350	Different	100	100	0
353	01.29.2026 - Ice	1 day	1 day	0d	Thu 1/29/26	Thu 1/29/26	0d	Thu 1/29/26	Thu 1/29/26	0d	351	349	Different	353	351	Different	100	100	0
354	01.30.2026 - Ice	1 day	1 day	0d	Fri 1/30/26	Fri 1/30/26	0d	Fri 1/30/26	Fri 1/30/26	0d	352	350	Different	354	352	Different	100	100	0
355	01.31.2026 - Freezing	1 day	1 day	0d	Sat 1/31/26	Sat 1/31/26	0d	Sat 1/31/26	Sat 1/31/26	0d	353	351	Different			Equal	100	100	0
356	**February 2026 - 2 Days**	**2 wks**	**2 wks**	**0d**	**Tue 2/3/26**	**Tue 2/3/26**	**0d**	**Mon 2/16/26**	**Mon 2/16/26**	**0d**			**Equal**			**Equal**	**100**	**100**	**0**
357	02.03.2026 - Muddy	1 day	1 day	0d	Tue 2/3/26	Tue 2/3/26	0d	Tue 2/3/26	Tue 2/3/26	0d			Equal			Equal	100	100	0
358	02.16.2026 - Water Ponding and Muddy	1 day	1 day	0d	Mon 2/16/26	Mon 2/16/26	0d	Mon 2/16/26	Mon 2/16/26	0d			Equal			Equal	100	100	0
359	**March 2026**	**1.2 wks**			**Thu 3/5/26**			**Thu 3/12/26**									**100**	**0**	**0**
360	03.05.2026 - Muddy	1 day			Thu 3/5/26			Thu 3/5/26									100	0	0
361	03.09.2026 - Muddy	1 day			Mon 3/9/26			Mon 3/9/26									100	0	0
362	03.11.2026 - Rain	1 day			Wed 3/11/26			Wed 3/11/26						362			100	0	0
363	03.12.2026 - Muddy	1 day			Thu 3/12/26			Thu 3/12/26			361						100	0	0
364	**Delay Log**	**0.8 wks**	**0.8 wks**	**0d**	**Tue 1/6/26**	**Tue 1/6/26**	**0d**	**Fri 1/9/26**	**Fri 1/9/26**	**0d**			**Equal**			**Equal**	**100**	**100**	**0**
365	Material Testing Lab	4 days	4 days	0d	Tue 1/6/26	Tue 1/6/26	0d	Fri 1/9/26	Fri 1/9/26	0d			Equal			Equal	100	100	0