Landing Page | Risk | Schedule Performance Report | Calendar View | Schedule

Public Storage Dashboard

Data Date: 12/31/2025

Type	Project	Region	Responsible
Construction	Fairfax, VA	East Coast	Ross Kremers

Baseline Completion Date	Current Completion Date	Schedule Variance	Schedule Compression
8/19/2026	8/19/2026	0 Baseline 0 Previous	Remaining Work Compression: 6%— Normal

Milestone Variance

Milestone	Baseline Milestone Date	Previous Milestone Date	Current Milestone Date	Current Baseline Variance	Delta from Last Month	Activity Name	Status Indicator
Foundation Complete	10/7/2025	11/26/2025	1/26/2026	-111	-61	Foundation Waterproofing	Delayed – Slipping
2nd Floor Finishes Complete	5/21/2026	2/27/2026	2/26/2026	84	1	Light Fixtures - 2Nd Floor	On Track – Gaining
4th Floor Finishes Complete	5/11/2026	5/15/2026	3/24/2026	48	52	Light Fixtures - 4Th Floor	On Track – Gaining
Weather Tight	4/1/2026	4/9/2026	4/16/2026	-15	-7	Weathertight - Main Building	Delayed – Slipping
Structure Top Out	3/25/2026	4/2/2026	4/17/2026	-23	-15	Exterior & Interior Framing - 5Th Floor	Delayed – Slipping
Permanent Power	3/24/2026	3/26/2026	5/6/2026	-43	-41	Permanent Power	Delayed – Slipping
1st Floor Finishes Complete	6/11/2026	4/29/2026	5/6/2026	36	-7	Light Fixtures - 1St Floor	On Track – Slipping
3rd Floor Finishes Complete	5/29/2026	4/30/2026	5/7/2026	22	-7	Light Fixtures - 3Rd Floor	On Track – Slipping
5th Floor Finishes Complete	5/7/2026	6/1/2026	5/18/2026	-11	14	Light Fixtures - 5Th Floor	Delayed – Gaining
Elevator Complete	7/1/2026	7/9/2026	6/30/2026	1	9	Elevator Install	On Track – Gaining
Hardscape/Landscape Complete	8/14/2026	8/14/2026	8/19/2026	-5	-5	Landscape - Main Building	Delayed – Slipping
Contract Completion	8/19/2026	8/19/2026	8/19/2026	0	0	Substantial Completion (08.19.26)	On Track – Gaining

Baseline Variance

Schedule Performance Summary

Summary

The current health of the project schedule is concerning, with critical alerts in schedule validation and execution. These core issues pose substantial risks to timely and efficient project completion. Immediate corrective actions and enhanced monitoring are crucial to revert the schedule's trajectory toward stability and compliance with project deadlines. The warning status of the schedule change index also requires close attention to prevent further degradation in schedule control.

Schedule Health Score: Score: 67.00 — Alert

The schedule validation indicates significant risks due to low quality in schedule management, deviating substantially from the recommended industry standard. Immediate review and adjustments are necessary to enhance the accuracy and reliability of the critical path calculation.

Execution Score: 34.00 — Alert

The execution score alarmingly reflects poor adherence to the schedule. This lack of discipline in following the planned activities suggests a need for urgent intervention to streamline workflow and boost productivity.

Remaining Work Compression: 6%— Normal

Schedule Compression occurs when planned tasks are pushed into later periods of the project. The compression is mea… by calculating the number of construction days in a period (5 tasks in progress concurrently would equal 5 construction days per day) and comparing it to previous periods to determine if the number of construction days has increased - more work per period is required.

Schedule Change Index: 11.00 — Warning

The schedule change index being above 10% signals a high degree of instability and frequent modifications in the schedule, which could jeopardize the forecast reliability. Monitoring and control measures should be intensified to minimize further changes.

Microsoft Power BI