Landing Page | Risk | Schedule Performance Report | Calendar View | Schedule

Public Storage Dashboard

Data Date: 2/5/2026

Type	Project	Region	Responsible
Construction	Willis, TX	Central	Brendan Blair

Baseline Completion Date	Current Completion Date	Schedule Variance	Schedule Compression
7/10/2026	8/3/2026	-24 Baseline -24 Previous	Remaining Work Compression: 0%

Milestone Variance

Milestone	Baseline Milestone Date	Previous Milestone Date	Current Milestone Date	Current Baseline Variance	Delta from Last Month	Activity Name	Status Indicator
NTP	9/25/2025	9/25/2025	9/25/2025	0	0	Contract Signed	On Track – Gaining
Foundation Complete	2/20/2026	2/20/2026	3/16/2026	-24	-24	Joint Control Saw Cutting	Delayed – Slipping
Permanent Power	3/3/2026	3/3/2026	3/25/2026	-22	-22	Utility Approval By Ahj	Delayed – Slipping
Structure Top Out	3/27/2026	3/27/2026	4/20/2026	-24	-24	Standing Seam Metal Roofing System	Delayed – Slipping
Weather Tight	4/20/2026	4/20/2026	5/12/2026	-22	-22	Gutter, Coping & Downpsouts	Delayed – Slipping
Conditioned Air	5/27/2026	5/27/2026	6/18/2026	-22	-22	Condensers & Final Connection	Delayed – Slipping
Hardscape/Landscape Complete	6/1/2026	6/1/2026	6/23/2026	-22	-22	Double Swing Gate	Delayed – Slipping
1st Floor Finishes Complete	6/29/2026	6/29/2026	7/21/2026	-22	-22	Seal Concrete In Corridors	Delayed – Slipping
Contract Completion	7/10/2026	7/10/2026	8/3/2026	-24	-24	Substantial Completion	Delayed – Slipping

Baseline Variance

Schedule Performance Summary

Summary

The schedule displays major integrity and execution deficiencies, specifically in planning practices and control of the critical path. Risks around downstream delays, resource overload, and schedule credibility are high. Focus should be placed on rebuilding schedule logic, disciplined activity updates, and realistic mitigation strategies to regain control and restore stakeholder confidence.

Critical Path Compression: 16.00% — ALERT
Excessive compression of the critical path suggests aggressive adjustments to maintain the end date, which can strain resources, reduce quality, and further erode forecast reliability.

Critical Path Variance: 50.00% — ALERT
The critical path duration has slipped dramatically compared to the baseline, highlighting major delays on the longest path and increased risk to the project completion date

Execution Score: 19.00% — ALERT
This very low execution score signals severe underperformance in schedule adherence and update practices. The sched… is not being used effectively for near-term planning or execution control.

Finish Variance: 6.00% — WARNING
The project is forecasted to finish later than previously planned, with measurable but not yet critical slippage.

Remaining Work Compression: 0%
Schedule Compression occurs when planned tasks are pushed into later periods of the project. The compression is mea… by calculating the number of construction days in a period (5 tasks in progress concurrently would equal 5 construction days per day) and comparing it to previous periods to determine if the number of construction days has increased - more work per period is required

Schedule Validation Score: 58.00% — ALERT
The SV Score is significantly below the industry threshold, indicating critical issues in schedule quality, logic, or technical integrity. Immediate schedule diagnostic and remediation are required to restore forecast reliability.

Powered By STELIC INSIGHT+ACTION=IMPACT